

Current Roadway Projects

Wednesday, September 03, 2014



	Project	Description	Status	Anticipated Schedule
Restore our Roads Projects				
1	US 72 East at Moores Mill Road	Additional lane WB from Moores Mill to Sparkman Drive and intersection improvements at Moores Mill/US72 and Shields/US72	Bid Opening in July 2014. Awaiting construction contracts to be signed	Construction October 2014 - April 2016
2	Epworth Connector	Connecting Epworth Road to Maysville Road or US72.	Six options pending ALDOT and FHWA review and approval	Anticipate Construction Late 2015
3	US 231 at Martin Road and Lily Flagg	Frontage Roads and Mainline with Overpasses at Lily Flagg and Byrd Springs to include signalized intersection at Martin Road	90% Complete with Design. Utility relocation underway	Bidding in March 2014. Anticipate Construction Mid 2015
4	US 231 at Mastin Lake Road	Interchange and Grade Separation to include access management to Winchester Road	30% Complete in Design	Anticipate Construction Late 2016
5	US72 West between Providence Main and County Line Road	Add one lane in each direction with access management and signal modifications. City of Madison responsible for Hughes to Balch Road	Reviewing concept drawings. Public Involvement meeting scheduled for September 2014	Anticipate Construction Mid 2016

6	US 231 between Weatherly Road and Hobbs Road	Access and intersection improvements	Awaiting design proposal from Consultant	Anticipate Construction Mid 2017
	Project	Description	Status	Anticipated Schedule
7	Northern Bypass from Pulaski Pike to US Hwy 231/431	Extension of SR255 surface improvements for 4-lane divided section to include intersection improvements at US231.	Environmental Assessment approved. 60% Complete in Design. Awaiting fee proposal for ROW acquisition.	Anticipate Construction in Mid 2017
8	Cecil Ashburn Boulevard	5 lane section between Old Big Cove and US 431 to include 4 lanes to Four Mile Post.	Survey Complete. Awaiting design proposal from Consultant	Anticipate Construction Mid 2017
ATRIP Funded Projects				
9	Holmes Avenue Bridge	Replace bridge for flood control at Pinhook Creek	70% complete in Construction. ATRIP funds \$1.5M	Completion in January 2015
10	Zierdt Road Improvements	4 lane divided roadway from Madison Boulevard to Martin Road	Phase I- Clearing is complete; Phase II - Fence Relocation 95% Complete; Awaiting ALDOT final review on Phase III- Northbound Lanes; Phase IV- Intersection and southbound lane improvements awaiting ROW acquisition. ATRIP funds at \$17.5M	Phase III - Northbound lanes Construction Late 2014 - Mid 2016. Phase IV anticipated for Construction in Mid 2016 - Mid 2018

11	Martin Road Improvements	5 lane roadway from Larcy Drive to Zierdt Road	Phase I - Zierdt Road to Old Jim Williams; Phase II - Old Jim Williams to Larcy Drive; 60% complete with design for both. Awaiting ROW acquisition. ATRIP funds for Phase I at \$12M	Phase I - Construction anticipated for Early 2016 - Mid 2017. Phase II- Construction anticipated for Mid 2017- Late 2018 (Dependent upon whether ALDOT will bid projects together)
	Project	Description	Status	Anticipated Schedule
12	Winchester Road from Dominion to Naugher Road	5 lane roadway from Dominion Circle to Naugher Road	90% Complete in Design. Awaiting ROW Acquisition proposal	Anticipate Construction Early 2016 and complete Early 2018
Other Roadway Projects				
<i>Construction Phase</i>				
13	Old Madison Pike	4 lane roadway from Jan Davis Drive to Slaughter Road to include new bridge at Indian Creek	70% Complete in Construction. Awaiting Utility Relocation	Anticipate construction to be complete April 2015
14	US Hwy 431 Intersections Improvements	New signalized intersection at Old Big Cove and Caldwell Lane, to include signal modification for an additional left turn lane NB at Sutton Road	40% Complete in Construction.	Anticipate construction to be complete January 2015
15	Martin Road Improvements on Redstone Arsenal	4 lane divided roadway from Zierdt Road to Rideout Road on Redstone Arsenal	70% complete in construction	Anticipate construction to be complete January 2015

16	Weatherly Road Extension	5 lanes roadway for proposed Grissom High School	20% complete in construction	Anticipated construction to be complete July 2015
17	Downtown Gateway	Harvard Road extension from Governors Drive to Williams Avenue to include improvements at Davis Circle	Start construction August 2014	Anticipate construction to be complete December 2015
	Project	Description	Status	Anticipated Schedule
18	Church Street Phase II	5 lane roadway from Oakwood Avenue to Pratt Avenue	80% complete in Construction	Anticipate construction to be complete October 2014
<i>Design Phase</i>				
19	Research Park Blvd. Southbound Improvements at Gate 9	Additional lane SB along Research Park Blvd. from I565 EB ramp to Gate 9	90% complete in design	Anticipate construction Late 2014
20	Wynn Drive Relocation	Relocation of Wynn Drive from Technology Boulevard to Old Madison Pike	30% complete in Design. ROW acquisition complete	Anticipate Construction Early 2015 and complete Late 2015
21	Church Street Phase I	5 lane roadway from Pratt Avenue to Monroe Street	90% complete in Design. 60% complete in ROW acquisition	Anticipate Sewer relocation in Early 2015, Clearing in Mid 2015, Roadway in Early 2016

22	Providence Main Streetscape	Streetscape improvements from Providence Main Bridge to Town Creek Road	ALDOT bidding September 2014	Construction anticipated for Late 2014- Late 2015
22	Shields Road Bridge Improvements	New approaches at Sheild Road Bridge north of US Hwy 72	60% complete in design. Awaiting Geotechnical Recommendations	Construction anticipated Early 2015
	Project	Description	Status	Anticipated Schedule
23	Northern Bypass East Section - Phase I	4 lane divided roadway from US Hwy 231/431 to Moores Mill Road	30% complete in Design. Awaiting Environmental Assessment to be complete	Construction anticipated Mid 2017
24	Jefferson Street Streetscape	Streetscape improvements from Monroe Street to Clinton, to incldue Spragins and Meridan Street	10% complete in design. Phased construction	Anticipate Phase I in Late 2014; Phase II in Late 2015
25	Greenbrier Parkway Phase I	4 lane divided roadway from north of Fire Station to Old Hwy 20	70% complete in design. Awaiting discussions with NS for permit	Anticipate construction Late 2015.
26	Old Hwy 20 Phase II	5 lane roadway from County Line Road to Segers Road	70% complete in design. Awaiting ROW acquistion	Anticipate construction Late 2015