


# Huntsville MPO Project Update

**May 19, 2021**

# Northern Bypass from Pulaski Pike to US Hwy 231/431



Status: Plans are 85% complete. ROW acquisition to be completed this year.

Estimated Cost: \$40,000,000

Anticipated Start Date: FY 2022

# North Parkway at Mastin Lake Road

## Status

Plans are 90% complete.  
ROW acquisition complete.  
Structure removal complete.  
Utility relocation underway.

Anticipated Start Date: FY 2022

Estimated Cost: \$42,600,000





# Access Management on US 231 between Weatherly Road and Hobbs Road

Status: Plans are 50% complete.  
Anticipate Virtual Public  
Involvement Process Summer 2021.

Estimated Cost: \$15,000,000

Anticipated Start Date: Fall 2022



# SR 255 (Research Park Boulevard) Widening from US 72 to south of Old Madison Pike

Status: Work started August 2019  
approximately 60% Complete

Project Cost \$23,415,000

Anticipated Completion Date:  
Early 2022





# US 72 West between Providence Main and County Line Road



Status: Plans are 30% complete. Multiple funding sources and considering project phases due to budget. Right-of Way acquisition anticipated for FY 2022

Estimated Cost: \$60,000,000+

Anticipated Start Date: FY 2025